

EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewells, and Other Developmental Works for Providing Drinking Water Facility in Thanisandra Rachenahalli, Dasarahalli Mariyannapalya and Maestripalya and other Surrounding area in ward no. 06.
2	Amount of Work Portion	98,72,397.00
3	Estimated Cost	99.00 Lakhs
4	Name of Contractor	M/s. KRIDL
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/170/2016-17 Date: 16.01.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	According to tender condition for delay Nominate penalty may be imposed
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಶಾಖಾ ಅಭಿಯಂತರರು
Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಾಚರಣಾ ಅಭಿಯಂತರರು
Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಶಾಖಾ ಅಭಿಯಂತರರು
Chief Engineer
Yelahanka Zone, Bangalore-92.
ಜಿ.ಹೆಚ್. ಬೆಂಗಳೂರು ಮಹಾನಗರ
Bangalore 92

faulty
to layout
for delay
period